

RURAL DEVELOPMENT DEPARTMENT
SCHEMEWISE PHYSICAL POSITION
MARCH, 2020

RAJASTHAN

S.NO.	Scheme	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	MPLAD(LS+RS)	6620	1194	7814	3385	43.32	1098	530	2801
2	BADP	2001	680	2681	1131	42.19	156	32	1362
3	MLALAD	21978	6993	28971	11650	40.21	5094	1415	10812
4	MEWAT	1365	116	1481	664	44.83	30	66	721
5	MGJVY	2024	87	2111	1012	47.94	67	131	901
6	SWA-VIVEK	185	27	212	104	49.06	18	27	63
7	DANG	1549	26	1575	898	57.02	35	173	469
8	MAGRA	1474	40	1514	814	53.76	26	241	433
	TOTAL	37196	9163	46359	19658	42.40	6524	2615	17562

RURAL DEVELOPMENT DEPARTMENT
DISTRICT WISE PHYSICAL POSITION UP TO MARCH, 2020
CONSOLIDATED

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	JHALAWAR	896	203	1099	748	68.06	24	100	227
2	NAGAU	2197	304	2501	1640	65.57	489	3	369
3	DHOLPUR	620	144	764	473	61.91	100	166	25
4	GANGANAGAR	785	257	1042	607	58.25	117	29	289
5	SIROHI	138	73	211	122	57.82	33	13	43
6	DAUSA	623	474	1097	603	54.97	280	15	199
7	JHUNJHUNU	796	271	1067	567	53.14	190	310	0
8	RAJSAMAND	1334	125	1459	735	50.38	70	136	518
9	JAISALMER	983	329	1312	637	48.55	75	39	561
10	AJMER	1139	321	1460	693	47.47	309	125	333
11	BHARATPUR	1290	303	1593	751	47.14	77	50	715
12	CHITTORGARH	1099	141	1240	556	44.84	58	94	532
13	PALI	1193	85	1278	571	44.68	52	175	480
14	KARALI	1239	101	1340	594	44.33	88	40	618
15	SIKAR	1390	278	1668	717	42.99	143	69	739
16	TONK	985	135	1120	481	42.95	160	16	463
17	JAIPUR	2483	737	3220	1374	42.67	1025	28	793
18	BARAN	1123	210	1333	567	42.54	12	57	697
19	BHILWARA	1959	442	2401	986	41.07	512	267	636
20	BIKANER	1132	190	1322	542	41.00	5	20	755
21	PRATAPGARH	102	30	132	54	40.91	27	0	51
22	JALORE	685	177	862	352	40.84	133	47	330
23	S.MADHOPUR	500	78	578	223	38.58	47	18	290
24	KOTA	964	170	1134	437	38.54	152	118	427
25	UDAIPUR	1721	258	1979	738	37.29	92	17	1132
26	JODHPUR	1674	430	2104	779	37.02	175	26	1124
27	BUNDI	594	150	744	245	32.93	25	75	399
28	BARMER	1437	503	1940	618	31.86	33	238	1051
29	BANSWARA	1863	476	2339	669	28.60	534	76	1060
30	ALWAR	2162	885	3047	839	27.54	465	51	1692
31	CHURU	786	118	904	241	26.66	242	136	285
32	DUNGARPUR	963	626	1589	388	24.42	632	14	555
33	HANUMANGARH	341	139	480	111	23.13	148	47	174
	TOTAL	37196	9163	46359	19658	42.40	6524	2615	17562

MP Local Area Development Programme (LOK SABHA + RAJYA SABHA)

PHYSICAL PROGRESS REPORT UP TO MARCH, 2020

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	241	11	252	120	47.62	44	11	77
2	ALWAR	431	278	709	172	24.26	96	0	441
3	BANSWARA	437	0	437	146	33.41	1	2	288
4	BARMER	224	101	325	63	19.38	0	91	171
5	BHARATPUR	80	17	97	46	47.42	16	7	28
6	BHILWARA	371	40	411	167	40.63	109	35	100
7	BIKANER	120	0	120	57	47.50	1	13	49
8	CHITTORGARH	320	58	378	153	40.48	26	19	180
9	CHURU	214	11	225	81	36.00	60	68	16
10	DAUSA	267	241	508	256	50.39	176	9	67
11	DUNGARPUR	94	1	95	12	12.63	2	0	81
12	GANGANAGAR	56	0	56	28	50.00	14	14	0
13	JAIPUR	501	85	586	226	38.57	156	28	176
14	JALORE	223	5	228	135	59.21	56	4	33
15	JHALAWAR	153	13	166	96	57.83	1	18	51
16	JHUNJHUNU	237	0	237	143	60.34	37	57	0
17	JODHPUR	433	165	598	220	36.79	30	21	327
18	KARALI	324	50	374	242	64.71	69	17	46
19	KOTA	325	1	326	101	30.98	9	21	195
20	NAGOUR	213	0	213	138	64.79	49	1	25
21	PALI	239	7	246	149	60.57	4	55	38
22	RAJSAMAND	263	56	319	167	52.35	56	10	86
23	SIKAR	202	49	251	117	46.61	58	11	65
24	TONK	345	0	345	207	60.00	21	16	101
25	UDAIPUR	307	5	312	143	45.83	7	2	160
	TOTAL	6620	1194	7814	3385	43.32	1098	530	2801

Border Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2020

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	BARMER	431	174	605	168	27.77	9	21	407
2	BIKANER	399	45	444	105	23.65	0	1	338
3	GANGANAGAR	490	167	657	364	55.40	75	5	213
4	JAISALMER	681	294	975	494	50.67	72	5	404
	TOTAL	2001	680	2681	1131	42.19	156	32	1362

MLA Local Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2020

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	751	285	1036	459	44.31	249	100	228
2	ALWAR	823	534	1357	374	27.56	349	25	609
3	BANSWARA	1343	476	1819	490	26.94	533	71	725
4	BARAN	639	210	849	311	36.63	11	30	497
5	BARMER	694	228	922	340	36.88	23	124	435
6	BHARATPUR	548	204	752	226	30.05	45	0	481
7	BHILWARA	933	401	1334	461	34.56	395	121	357
8	BIKANER	520	145	665	319	47.97	4	1	341
9	BUNDI	485	150	635	185	29.13	25	48	377
10	CHITTORGARH	657	83	740	345	46.62	32	58	305
11	CHURU	490	107	597	137	22.95	144	47	269
12	DAUSA	320	223	543	309	56.91	103	6	125
13	DHOLPUR	274	144	418	231	55.26	100	85	2
14	DUNGARPUR	795	617	1412	356	25.21	628	12	416
15	GANGANAGAR	220	84	304	199	65.46	26	9	70
16	HANUMANGARH	315	139	454	96	21.15	147	43	168
17	JAIPUR	1851	642	2493	1066	42.76	856	0	571
18	JAISALMER	290	35	325	138	42.46	3	31	153
19	JALORE	413	167	580	199	34.31	75	43	263
20	JHALAWAR	451	177	628	425	67.68	23	43	137
21	JHUNJHUNU	519	271	790	402	50.89	153	235	0
22	JODHPUR	1167	260	1427	526	36.86	145	5	751
23	KARALI	558	50	608	228	37.50	8	21	351
24	KOTA	551	160	711	278	39.10	134	79	220
25	NAGOUR	1909	304	2213	1451	65.57	438	1	323
26	PALI	662	62	724	275	37.98	38	62	349
27	PRATAPGARH	73	30	103	33	32.04	26	0	44
28	RAJSAMAND	395	60	455	204	44.84	14	25	212
29	S.MADHOPUR	386	63	449	174	38.75	32	6	237
30	SIKAR	1095	229	1324	578	43.66	82	58	606
31	SIROHI	117	73	190	111	58.42	33	11	35
32	TONK	557	128	685	237	34.60	135	0	313
33	UDAIPUR	1177	252	1429	487	34.08	85	15	842
	TOTAL	21978	6993	28971	11650	40.21	5094	1415	10812

Mewat Local Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2020

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	ALWAR	820	35	855	267	31.23	14	26	548
2	BHARATPUR	545	81	626	397	63.42	16	40	173
	TOTAL	1365	116	1481	664	44.83	30	66	721

MAHATMA GANDHI JAN BHAGIDARI VIKAS YOJANA

PHYSICAL PROGRESS REPORT UP TO MARCH, 2020

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	58	0	58	42	72.41	0	3	13
2	ALWAR	82	38	120	26	21.67	4	0	90
3	BANSWARA	79	0	79	31	39.24	0	2	46
4	BARAN	30	0	30	24	80.00	0	3	3
5	BARMER	74	0	74	35	47.30	0	1	38
6	BHARATPUR	55	0	55	35	63.64	0	0	20
7	BHILWARA	89	0	89	42	47.19	5	17	25
8	BIKANER	88	0	88	57	64.77	0	5	26
9	BUNDI	34	0	34	12	35.29	0	1	21
10	CHITTORGARH	88	0	88	46	52.27	0	15	27
11	CHURU	78	0	78	22	28.21	38	18	0
12	DAUSA	32	10	42	37	88.10	0	0	5
13	DHOLPUR	16	0	16	13	81.25	0	3	0
14	DUNGARPUR	72	6	78	19	24.36	0	2	57
15	GANGANAGAR	17	6	23	15	65.22	2	0	6
16	HANUMANGARH	25	0	25	15	60.00	1	4	5
17	JAIPUR	130	10	140	81	57.86	13	0	46
18	JAISALMER	5	0	5	0	0.00	0	1	4
19	JALORE	32	0	32	12	37.50	0	0	20
20	JHALAWAR	53	7	60	36	60.00	0	15	9
21	JHUNJHUNU	38	0	38	21	55.26	0	17	0
22	JODHPUR	70	0	70	33	47.14	0	0	37
23	KARALI	57	1	58	25	43.10	0	0	33
24	KOTA	22	0	22	12	54.55	0	0	10
25	NAGOUR	71	0	71	49	69.01	0	1	21
26	PALI	101	0	101	55	54.46	0	7	39
27	PRATAPGARH	28	0	28	20	71.43	1	0	7
28	RAJSAMAND	53	9	62	25	40.32	0	11	26
29	S.MADHOPUR	25	0	25	7	28.00	0	4	14
30	SIKAR	90	0	90	19	21.11	3	0	68
31	SIROHI	17	0	17	8	47.06	0	1	8
32	TONK	81	0	81	33	40.74	0	0	48
33	UDAIPUR	234	0	234	105	44.87	0	0	129
	TOTAL	2024	87	2111	1012	47.94	67	131	901

Swa- Vivek Zila Vikas Yojana

PHYSICAL PROGRESS REPORT UP TO MARCH, 2020

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	2	1	3	1	33.33	0	1	1
2	ALWAR	6	0	6	0	0.00	2	0	4
3	BANSWARA	4	0	4	2	50.00	0	1	1
4	BARAN	2	0	2	0	0.00	0	1	1
5	BARMER	14	0	14	12	85.71	1	1	0
6	BHARATPUR	4	1	5	3	60.00	0	0	2
7	BHILWARA	8	1	9	3	33.33	3	0	3
8	BIKANER	5	0	5	4	80.00	0	0	1
9	BUNDI	9	0	9	2	22.22	0	6	1
10	CHITTORGARH	2	0	2	1	50.00	0	1	0
11	CHURU	4	0	4	1	25.00	0	3	0
12	DAUSA	4	0	4	1	25.00	1	0	2
13	DHOLPUR	19	0	19	12	63.16	0	0	7
14	DUNGARPUR	2	2	4	1	25.00	2	0	1
15	GANGANAGAR	2	0	2	1	50.00	0	1	0
16	HANUMANGARH	1	0	1	0	0.00	0	0	1
17	JAIPUR	1	0	1	1	100.00	0	0	0
18	JAISALMER	7	0	7	5	71.43	0	2	0
19	JALORE	17	5	22	6	27.27	2	0	14
20	JHALAWAR	8	3	11	3	27.27	0	0	8
21	JHUNJHUNU	2	0	2	1	50.00	0	1	0
22	JODHPUR	4	5	9	0	0.00	0	0	9
23	KARALI	8	0	8	5	62.50	0	1	2
24	KOTA	10	0	10	9	90.00	0	1	0
25	NAGPUR	4	0	4	2	50.00	2	0	0
26	PALI	14	0	14	10	71.43	0	4	0
27	PRATAPGARH	1	0	1	1	100.00	0	0	0
28	RAJSAMAND	3	0	3	2	66.67	0	1	0
29	S.MADHOPUR	6	1	7	2	28.57	1	1	3
30	SIKAR	3	0	3	3	100.00	0	0	0
31	SIROHI	4	0	4	3	75.00	0	1	0
32	TONK	2	7	9	4	44.44	4	0	1
33	UDAIPUR	3	1	4	3	75.00	0	0	1
	TOTAL	185	27	212	104	49.06	18	27	63

Dang Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2020

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	BARAN	452	0	452	232	51.33	1	23	196
2	BHARATPUR	58	0	58	44	75.86	0	3	11
3	BUNDI	66	0	66	46	69.70	0	20	0
4	DHOLPUR	311	0	311	217	69.77	0	78	16
5	JHALAWAR	231	3	234	188	80.34	0	24	22
6	KARALI	292	0	292	94	32.19	11	1	186
7	KOTA	56	9	65	37	56.92	9	17	2
8	S.MADHOPUR	83	14	97	40	41.24	14	7	36
	TOTAL	1549	26	1575	898	57.02	35	173	469

Magra Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2020

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	87	24	111	71	63.96	16	10	14
2	BHILWARA	558	0	558	313	56.09	0	94	151
3	CHITTORGARH	32	0	32	11	34.38	0	1	20
4	PALI	177	16	193	82	42.49	10	47	54
5	RAJSAMAND	620	0	620	337	54.35	0	89	194
	TOTAL	1474	40	1514	814	53.76	26	241	433

PRADHAN MANTRI AWAAS YOJANA

PHYSICAL PROGRESS REPORT UP TO MARCH, 2020

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2019-20	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	0	8213	8213	3866	47.07	0	0	4347
2	ALWAR	0	3650	3650	1499	41.07	0	0	2151
3	BANSWARA	0	54240	54240	7595	14.00	0	0	46645
4	BARAN	0	11796	11796	3733	31.65	0	0	8063
5	BARMER	0	41940	41940	16973	40.47	0	0	24967
6	BHARATPUR	0	4381	4381	1862	42.50	0	0	2519
7	BHILWARA	0	16253	16253	7363	45.30	0	0	8890
8	BIKANER	0	18156	18156	11267	62.06	0	0	6889
9	BUNDI	0	11035	11035	5562	50.40	0	0	5473
10	CHITTORGARH	0	8260	8260	2691	32.58	0	0	5569
11	CHURU	0	7281	7281	3723	51.13	0	0	3558
12	DAUSA	0	1553	1553	1153	74.24	0	0	400
13	DHOLPUR	0	2867	2867	1117	38.96	0	0	1750
14	DUNGARPUR	0	36232	36232	12638	34.88	0	0	23594
15	GANGANAGAR	0	12679	12679	5740	45.27	0	0	6939
16	HANUMANGARH	0	8672	8672	1710	19.72	0	0	6962
17	JAIPUR	0	5183	5183	1949	37.60	0	0	3234
18	JAISALMER	0	8962	8962	3120	34.81	0	0	5842
19	JALORE	0	17728	17728	8606	48.54	0	0	9122
20	JHALAWAR	0	14226	14226	8269	58.13	0	0	5957
21	JHUNJHUNU	0	323	323	190	58.82	0	0	133
22	JODHPUR	0	20856	20856	5450	26.13	0	0	15406
23	KARALI	0	7703	7703	6451	83.75	0	0	1252
24	KOTA	0	6596	6596	3602	54.61	0	0	2994
25	NAGAU	0	9338	9338	2364	25.32	0	0	6974
26	PALI	0	10811	10811	3352	31.01	0	0	7459
27	PRATAPGARH	0	19339	19339	3728	19.28	0	0	15611
28	RAJSAMAND	0	7080	7080	3901	55.10	0	0	3179
29	S.MADHOPUR	0	6747	6747	3416	50.63	0	0	3331
30	SIKAR	0	1389	1389	539	38.80	0	0	850
31	SIROHI	0	9731	9731	3399	34.93	0	0	6332
32	TONK	0	13803	13803	5827	42.22	0	0	7976
33	UDAIPUR	0	43793	43793	15420	35.21	0	0	28373
	TOTAL	0	450816	450816	168075	37.28	0	0	282741