

RURAL DEVELOPMENT DEPARTMENT

SCHEMewise PHYSICAL POSITION

MARCH, 2019

RAJASTHAN

S.NO.	Scheme	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	MPLAD(LS+RS)	5029	5194	10223	3145	30.76	1838	569	4671
2	BADP	2218	772	2990	993	33.21	342	31	1624
3	MLALAD	19387	15372	34759	12102	34.82	3101	1828	17728
4	MEWAT	1824	860	2684	1321	49.22	122	67	1174
5	GGJVV	2336	1174	3510	1497	42.65	280	101	1632
6	SWA-VIVEK	245	92	337	156	46.29	53	26	102
7	DANG	1253	1260	2513	950	37.80	60	259	1244
8	MAGRA	1293	989	2282	751	32.91	81	147	1303
	TOTAL	33585	25713	59298	20915	35.27	5877	3028	29478

RURAL DEVELOPMENT DEPARTMENT
DISTRICT WISE PHYSICAL POSITION UP TO MARCH, 2019
CONSOLIDATED

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	JHUNJHUNU	563	879	1442	874	60.61	91	258	219
2	GANGANAGAR	1281	493	1774	974	54.90	77	40	683
3	DAUSA	588	627	1215	647	53.25	269	3	296
4	S.MADHOPUR	634	350	984	466	47.36	63	10	445
5	KOTA	1358	535	1893	888	46.91	195	93	717
6	ALWAR	2188	1968	4156	1910	45.96	658	47	1541
7	BHARATPUR	1469	911	2380	1093	45.92	127	64	1096
8	DHOLPUR	337	735	1072	479	44.68	52	289	252
9	CHITTORGARH	1284	775	2059	919	44.63	66	239	835
10	AJMER	1287	855	2142	947	44.21	151	225	819
11	JHALAWAR	933	648	1581	684	43.26	13	91	793
12	SIROHI	139	109	248	103	41.53	36	17	92
13	PALI	1193	869	2062	828	40.16	83	176	975
14	BUNDI	637	364	1001	400	39.96	66	87	448
15	DUNGARPUR	710	922	1632	644	39.46	110	18	860
16	PRATAPGARH	119	44	163	60	36.81	2	0	101
17	BIKANER	1159	647	1806	656	36.32	52	18	1080
18	BARMER	1459	720	2179	733	33.64	137	220	1089
19	JODHPUR	1574	1029	2603	837	32.16	162	15	1589
20	KARALI	1162	762	1924	615	31.96	162	40	1107
21	JAISALMER	939	498	1437	457	31.80	215	47	718
22	BHILWARA	1789	1343	3132	996	31.80	297	209	1630
23	CHURU	670	616	1286	403	31.34	268	177	438
24	HANUMANGARH	262	268	530	161	30.38	39	91	239
25	UDAIPUR	1517	969	2486	739	29.73	184	14	1549
26	RAJSAMAND	1220	665	1885	499	26.47	92	150	1144
27	BARAN	742	770	1512	384	25.40	5	140	983
28	JALORE	499	509	1008	246	24.40	175	42	545
29	SIKAR	872	952	1824	421	23.08	125	60	1218
30	TONK	712	562	1274	292	22.92	257	16	709
31	NAGAU	1609	1360	2969	604	20.34	346	3	2016
32	JAIPUR	1512	1985	3497	711	20.33	1031	30	1725
33	BANSWARA	1168	974	2142	245	11.44	271	99	1527
	TOTAL	33585	25713	59298	20915	35.27	5877	3028	29478

MP Local Area Development Programme (LOK SABHA + RAJYA SABHA)

PHYSICAL PROGRESS REPORT UP TO MARCH, 2019

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	277	170	447	186	41.61	45	28	188
2	ALWAR	0	542	542	89	16.42	199	0	254
3	BANSWARA	102	388	490	52	10.61	4	1	433
4	BARMER	274	71	345	116	33.62	0	74	155
5	BHARATPUR	98	82	180	100	55.56	14	8	58
6	BHILWARA	327	273	600	153	25.50	156	37	254
7	BIKANER	126	90	216	94	43.52	16	12	94
8	CHITTORGARH	316	213	529	201	38.00	25	50	253
9	CHURU	227	162	389	135	34.70	86	84	84
10	DAUSA	145	282	427	157	36.77	182	1	87
11	DUNGARPUR	48	68	116	16	13.79	2	0	98
12	GANGANAGAR	104	61	165	102	61.82	20	14	29
13	JAIPUR	328	383	711	145	20.39	230	30	306
14	JALORE	178	162	340	65	19.12	133	6	136
15	JHALAWAR	134	128	262	107	40.84	13	22	120
16	JHUNJHUNU	65	232	297	102	34.34	67	53	75
17	JODHPUR	389	313	702	240	34.19	92	8	362
18	KARALI	247	353	600	228	38.00	72	16	284
19	KOTA	244	222	466	133	28.54	98	13	222
20	NAGOUR	213	175	388	140	36.08	107	1	140
21	PALI	330	149	479	234	48.85	25	67	153
22	RAJSAMAND	224	176	400	84	21.00	68	10	238
23	SIKAR	154	104	258	47	18.22	69	13	129
24	TONK	241	216	457	111	24.29	82	16	248
25	UDAIPUR	238	179	417	108	25.90	33	5	271
	TOTAL	5029	5194	10223	3145	30.76	1838	569	4671

Border Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2019

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	BARMER	348	162	510	81	15.88	132	20	277
2	BIKANER	370	141	511	111	21.72	29	0	371
3	GANGANAGAR	848	146	994	506	50.91	18	5	465
4	JAISALMER	652	323	975	295	30.26	163	6	511
	TOTAL	2218	772	2990	993	33.21	342	31	1624

MLA Local Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2019

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	891	561	1452	666	45.87	99	178	509
2	ALWAR	953	880	1833	947	51.66	328	22	536
3	BANSWARA	957	559	1516	140	9.23	265	94	1017
4	BARAN	448	392	840	197	23.45	4	68	571
5	BARMER	721	453	1174	472	40.20	4	124	574
6	BHARATPUR	533	329	862	315	36.54	88	0	459
7	BHILWARA	912	568	1480	467	31.55	106	120	787
8	BIKANER	560	349	909	370	40.70	7	1	531
9	BUNDI	479	304	783	289	36.91	49	69	376
10	CHITTORGARH	793	509	1302	608	46.70	32	168	494
11	CHURU	287	379	666	137	20.57	135	69	325
12	DAUSA	413	335	748	468	62.57	82	2	196
13	DHOLPUR	207	382	589	340	57.72	38	173	38
14	DUNGARPUR	607	822	1429	615	43.04	90	17	707
15	GANGANAGAR	265	285	550	319	58.00	39	20	172
16	HANUMANGARH	222	253	475	131	27.58	37	86	221
17	JAIPUR	1075	1528	2603	527	20.25	729	0	1347
18	JAISALMER	266	161	427	137	32.08	52	38	200
19	JALORE	268	306	574	136	23.69	26	36	376
20	JHALAWAR	482	307	789	336	42.59	0	35	418
21	JHUNJHUNU	446	634	1080	730	67.59	23	202	125
22	JODHPUR	1100	672	1772	542	30.59	67	7	1156
23	KARAULI	576	242	818	253	30.93	39	22	504
24	KOTA	905	267	1172	589	50.26	94	62	427
25	NAGAU	1307	1144	2451	411	16.77	235	1	1804
26	PALI	615	435	1050	387	36.86	4	86	573
27	PRATAPGARH	76	28	104	31	29.81	1	0	72
28	RAJSAMAND	343	219	562	172	30.60	13	54	323
29	S.MADHOPUR	492	210	702	298	42.45	57	5	342
30	SIKAR	632	783	1415	319	22.54	37	46	1013
31	SIROHI	118	103	221	98	44.34	33	16	74
32	TONK	392	309	701	147	20.97	147	0	407
33	UDAIPUR	1046	664	1710	508	29.71	141	7	1054
	TOTAL	19387	15372	34759	12102	34.82	3101	1828	17728

Mewat Local Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2019

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	ALWAR	1135	487	1622	803	49.51	104	25	690
2	BHARATPUR	689	373	1062	518	48.78	18	42	484
	TOTAL	1824	860	2684	1321	49.22	122	67	1174

GURU GOLWALKAR JAN BHAGIDARI VIKAS YOJANA

PHYSICAL PROGRESS REPORT UP TO MARCH, 2019

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	45	58	103	46	44.66	4	4	49
2	ALWAR	90	55	145	64	44.14	25	0	56
3	BANSWARA	106	25	131	53	40.46	0	3	75
4	BARAN	27	32	59	29	49.15	0	2	28
5	BARMER	88	32	120	46	38.33	0	1	73
6	BHARATPUR	88	67	155	100	64.52	0	1	54
7	BHILWARA	100	58	158	64	40.51	10	19	65
8	BIKANER	92	65	157	72	45.86	0	5	80
9	BUNDI	39	23	62	28	45.16	14	1	19
10	CHITTORGARH	103	33	136	51	37.50	9	13	63
11	CHURU	151	75	226	129	57.08	47	21	29
12	DAUSA	27	8	35	21	60.00	3	0	11
13	DHOLPUR	21	13	34	21	61.76	0	3	10
14	DUNGARPUR	52	32	84	12	14.29	18	1	53
15	GANGANAGAR	62	0	62	45	72.58	0	0	17
16	HANUMANGARH	38	15	53	29	54.72	2	5	17
17	JAIPUR	105	74	179	36	20.11	71	0	72
18	JAISALMER	19	6	25	20	80.00	0	1	4
19	JALORE	51	25	76	44	57.89	0	0	32
20	JHALAWAR	74	12	86	35	40.70	0	0	51
21	JHUNJHUNU	49	11	60	39	65.00	0	2	19
22	JODHPUR	79	41	120	50	41.67	0	0	70
23	KARAULI	68	18	86	29	33.72	8	0	49
24	KOTA	53	14	67	45	67.16	1	0	21
25	NAGAU	86	36	122	51	41.80	2	1	68
26	PALI	99	76	175	74	42.29	0	2	99
27	PRATAPGARH	42	15	57	28	49.12	1	0	28
28	RAJSAMAND	55	7	62	9	14.52	4	10	39
29	S.MADHOPUR	29	21	50	25	50.00	2	3	20
30	SIKAR	78	65	143	50	34.97	19	0	74
31	SIROHI	16	6	22	5	22.73	2	1	14
32	TONK	76	37	113	33	29.20	28	0	52
33	UDAIPUR	228	119	347	114	32.85	10	2	221
	TOTAL	2336	1174	3510	1497	42.65	280	101	1632

Swa- Vivek Zila Vikas Yojana
PHYSICAL PROGRESS REPORT UP TO MARCH, 2019

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	1	2	3	1	33.33	0	1	1
2	ALWAR	10	4	14	7	50.00	2	0	5
3	BANSWARA	3	2	5	0	0.00	2	1	2
4	BARAN	1	3	4	2	50.00	0	1	1
5	BARMER	28	2	30	18	60.00	1	1	10
6	BHARATPUR	6	2	8	4	50.00	1	0	3
7	BHILWARA	0	9	9	1	11.11	8	0	0
8	BIKANER	11	2	13	9	69.23	0	0	4
9	BUNDI	19	3	22	13	59.09	3	6	0
10	CHITTORGARH	19	0	19	18	94.74	0	1	0
11	CHURU	5	0	5	2	40.00	0	3	0
12	DAUSA	3	2	5	1	20.00	2	0	2
13	DHOLPUR	16	7	23	4	17.39	7	0	12
14	DUNGARPUR	3	0	3	1	33.33	0	0	2
15	GANGANAGAR	2	1	3	2	66.67	0	1	0
16	HANUMANGARH	2	0	2	1	50.00	0	0	1
17	JAIPUR	4	0	4	3	75.00	1	0	0
18	JAISALMER	2	8	10	5	50.00	0	2	3
19	JALORE	2	16	18	1	5.56	16	0	1
20	JHALAWAR	7	3	10	2	20.00	0	0	8
21	JHUNJHUNU	3	2	5	3	60.00	1	1	0
22	JODHPUR	6	3	9	5	55.56	3	0	1
23	KARALI	6	3	9	0	0.00	0	1	8
24	KOTA	19	1	20	10	50.00	1	1	8
25	NAGAU	3	5	8	2	25.00	2	0	4
26	PALI	27	2	29	15	51.72	0	3	11
27	PRATAPGARH	1	1	2	1	50.00	0	0	1
28	RAJSAMAND	3	0	3	1	33.33	0	1	1
29	S.MADHOPUR	12	2	14	9	64.29	2	1	2
30	SIKAR	8	0	8	5	62.50	0	1	2
31	SIROHI	5	0	5	0	0.00	1	0	4
32	TONK	3	0	3	1	33.33	0	0	2
33	UDAIPUR	5	7	12	9	75.00	0	0	3
	TOTAL	245	92	337	156	46.29	53	26	102

Dang Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2019

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	BARAN	266	343	609	156	25.62	1	69	383
2	BHARATPUR	55	58	113	56	49.56	6	13	38
3	BUNDI	100	34	134	70	52.24	0	11	53
4	DHOLPUR	93	333	426	114	26.76	7	113	192
5	JHALAWAR	236	198	434	204	47.00	0	34	196
6	KARALI	265	146	411	105	25.55	43	1	262
7	KOTA	137	31	168	111	66.07	1	17	39
8	S.MADHOPUR	101	117	218	134	61.47	2	1	81
	TOTAL	1253	1260	2513	950	37.80	60	259	1244

Magra Area Development Programme

PHYSICAL PROGRESS REPORT UP TO MARCH, 2019

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	73	64	137	48	35.04	3	14	72
2	BHILWARA	450	435	885	311	35.14	17	33	524
3	CHITTOGARH	53	20	73	41	56.16	0	7	25
4	PALI	122	207	329	118	35.87	54	18	139
5	RAJSAMAND	595	263	858	233	27.16	7	75	543
	TOTAL	1293	989	2282	751	32.91	81	147	1303

PRADHAN MANTRI AWAAS YOJANA

PHYSICAL PROGRESS REPORT UP TO MARCH, 2019

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2018-19	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	0	4658	4658	5362	115.11	0	0	-704
2	ALWAR	0	1908	1908	2764	144.86	0	0	-856
3	BANSWARA	0	14616	14616	21679	148.32	0	0	-7063
4	BARAN	0	5606	5606	7050	125.76	0	0	-1444
5	BARMER	0	26792	26792	37788	141.04	0	0	-10996
6	BHARATPUR	0	1788	1788	3413	190.88	0	0	-1625
7	BHILWARA	0	5689	5689	7400	130.08	0	0	-1711
8	BIKANER	0	7932	7932	12228	154.16	0	0	-4296
9	BUNDI	0	5054	5054	8938	176.85	0	0	-3884
10	CHITTORGARH	0	2698	2698	3907	144.81	0	0	-1209
11	CHURU	0	8210	8210	8974	109.31	0	0	-764
12	DAUSA	0	311	311	4791	1540.51	0	0	-4480
13	DHOLPUR	0	421	421	1847	438.72	0	0	-1426
14	DUNGARPUR	0	22928	22928	29853	130.20	0	0	-6925
15	GANGANAGAR	0	7991	7991	8863	110.91	0	0	-872
16	HANUMANGARH	0	4540	4540	4626	101.89	0	0	-86
17	JAIPUR	0	3178	3178	4193	131.94	0	0	-1015
18	JAISALMER	0	5888	5888	6406	108.80	0	0	-518
19	JALORE	0	7554	7554	10891	144.18	0	0	-3337
20	JHALAWAR	0	6586	6586	10356	157.24	0	0	-3770
21	JHUNJHUNU	0	88	88	286	325.00	0	0	-198
22	JODHPUR	0	7153	7153	12184	170.33	0	0	-5031
23	KARALI	0	2433	2433	4109	168.89	0	0	-1676
24	KOTA	0	2770	2770	4821	174.04	0	0	-2051
25	NAGAU	0	4683	4683	5366	114.58	0	0	-683
26	PALI	0	1813	1813	3361	185.38	0	0	-1548
27	PRATAPGARH	0	9983	9983	20455	204.90	0	0	-10472
28	RAJSAMAND	0	2999	2999	6582	219.47	0	0	-3583
29	S.MADHOPUR	0	3406	3406	6103	179.18	0	0	-2697
30	SIKAR	0	853	853	1145	134.23	0	0	-292
31	SIROHI	0	2935	2935	9100	310.05	0	0	-6165
32	TONK	0	8612	8612	7517	87.29	0	0	1095
33	UDAIPUR	0	21128	21128	41858	198.12	0	0	-20730
	TOTAL	0	213204	213204	324216	152.07	0	0	-111012