

RURAL DEVELOPMENT DEPARTMENT
SCHEMewise PHYSICAL POSITION

MARCH, 2017

RAJASTHAN

S.NO.	Scheme	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	PMAY	233050	141828	374878	204368	54.52	0	0	170510
2	MPLAD(LS+RS))	3065	2511	5576	2085	37.39	835	350	2306
3	BADP	1346	803	2149	921	42.86	89	18	1121
4	MLALAD	13002	11905	24907	10715	43.02	2395	1137	10660
5	MEWAT	1063	719	1782	1012	56.79	591	56	123
6	GGJVY	1622	1068	2690	1135	42.19	75	68	1412
7	SWA-VIVEK	173	84	257	110	42.80	30	21	96
8	DANG	1026	1092	2118	884	41.74	434	110	690
9	MEGRA	1531	1008	2539	1203	47.38	96	56	1184
	TOTAL	255878	161018	416896	222433	53.35	4545	1816	188102

PRADHAN MANTRI AWAAS YOJANA

MARCH, 2017

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	1514	1625	3139	1038	33.07	0	0	2101
2	ALWAR	870	681	1551	797	51.39	0	0	754
3	BANSWARA	33782	37261	71043	29657	41.75	0	0	41386
4	BARAN	8749	2472	11221	7288	64.95	0	0	3933
5	BARMER	6135	5978	12113	5035	41.57	0	0	7078
6	BHARATPUR	677	881	1558	498	31.96	0	0	1060
7	BHILWARA	10742	6549	17291	9454	54.68	0	0	7837
8	BIKANER	4582	3046	7628	3557	46.63	0	0	4071
9	BUNDI	2576	3272	5848	2088	35.70	0	0	3760
10	CHITTORGARH	7458	4695	12153	6200	51.02	0	0	5953
11	CHURU	942	374	1316	709	53.88	0	0	607
12	DAUSA	3158	1195	4353	2112	48.52	0	0	2241
13	DHOLPUR	1012	1692	2704	325	12.02	0	0	2379
14	DUNGARPUR	35843	8938	44781	31667	70.72	0	0	13114
15	GANGANAGAR	2128	3215	5343	1240	23.21	0	0	4103
16	HANUMANGARH	767	3143	3910	794	20.31	0	0	3116
17	JAIPUR	3218	1759	4977	1150	23.11	0	0	3827
18	JAISALMER	504	1545	2049	488	23.82	0	0	1561
19	JALORE	6616	8074	14690	6447	43.89	0	0	8243
20	JHALAWAR	4995	4239	9234	2754	29.82	0	0	6480
21	JHUNJHUNU	67	295	362	39	10.77	0	0	323
22	JODHPUR	2830	5754	8584	2210	25.75	0	0	6374
23	KARAULI	9461	1680	11141	8498	76.28	0	0	2643
24	KOTA	2562	2138	4700	2642	56.21	0	0	2058
25	NAGAUR	1031	3640	4671	759	16.25	0	0	3912
26	PALI	7314	6656	13970	5618	40.21	0	0	8352
27	PRATAPGARH	16215	2558	18773	13336	71.04	0	0	5437
28	RAJSAMAND	5021	1189	6210	4854	78.16	0	0	1356
29	S.MADHOPUR	3325	1604	4929	4434	89.96	0	0	495
30	SIKAR	120	503	623	67	10.75	0	0	556
31	SIROHI	2167	2813	4980	1606	32.25	0	0	3374
32	TONK	1719	2877	4596	1630	35.47	0	0	2966
33	UDAIPUR	44950	9487	54437	45377	83.36	0	0	9060
	TOTAL	233050	141828	374878	204368	54.52	0	0	170510

MP Local Area Development Programme (LOK SABHA + RAJYA SABHA)

MARCH, 2017

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	229	118	347	194	55.91	37	19	97
2	ALWAR	3	2	5	4	80.00	0	0	1
3	BANSWARA	44	210	254	39	15.35	187	3	25
4	BARMER	347	159	506	214	42.29	2	24	266
5	BHARATPUR	134	72	206	175	84.95	22	2	7
6	BHILWARA	197	189	386	77	19.95	11	13	285
7	BIKANER	110	106	216	60	27.78	60	6	90
8	CHITTORGARH	132	155	287	63	21.95	35	42	147
9	CHURU	181	99	280	125	44.64	29	70	56
10	DAUSA	25	67	92	50	54.35	14	0	28
11	DUNGARPUR	0	0	0	0	0.00	0	0	0
12	GANGANAGAR	64	101	165	90	54.55	24	11	40
13	JAIPUR	224	93	317	159	50.16	59	2	97
14	JALORE	82	68	150	101	67.33	13	1	35
15	JHALAWAR	130	72	202	75	37.13	1	13	113
16	JHUNJHUNU	57	62	119	91	76.47	9	19	0
17	JODHPUR	201	182	383	73	19.06	32	3	275
18	KARAULI	42	58	100	25	0.00	15	7	53
19	KOTA	30	123	153	26	16.99	25	4	98
20	NAGAUR	171	97	268	111	41.42	40	1	116
21	PALI	19	179	198	4	2.02	27	96	71
22	RAJSAMAND	36	84	120	19	15.83	9	0	92
23	SIKAR	128	60	188	92	48.94	4	2	90
24	TONK	305	77	382	173	45.29	178	3	28
25	UDAIPUR	174	78	252	45	17.86	2	9	196
	TOTAL	3065	2511	5576	2085	37.39	835	350	2306

Border Area Development Programme

MARCH, 2017

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	BARMER	310	10	320	161	50.31	4	14	141
2	BIKANER	325	178	503	117	23.26	60	0	326
3	GANGANAGAR	324	342	666	327	49.10	13	0	326
4	JAISALMER	387	273	660	316	47.88	12	4	328
	TOTAL	1346	803	2149	921	42.86	89	18	1121

MLA Local Area Development Programme

MARCH, 2017

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	703	466	1169	790	67.58	136	108	135
2	ALWAR	659	581	1240	838	67.58	238	46	118
3	BANSWARA	481	270	751	240	31.96	34	33	444
4	BARAN	276	345	621	181	29.15	116	6	318
5	BARMER	882	713	1595	746	46.77	2	126	721
6	BHARATPUR	312	317	629	407	64.71	86	0	136
7	BHILWARA	657	489	1146	326	28.45	1	60	759
8	BIKANER	313	198	511	91	17.81	0	1	419
9	BUNDI	90	216	306	168	54.90	24	32	82
10	CHITTORGARH	464	402	866	273	31.52	81	64	448
11	CHURU	215	343	558	244	43.73	20	63	231
12	DAUSA	239	378	617	414	67.10	122	2	79
13	DHOLPUR	246	250	496	311	62.70	13	104	68
14	DUNGARPUR	542	648	1190	788	66.22	57	5	340
15	GANGANAGAR	203	310	513	275	53.61	61	16	161
16	HANUMANGARH	138	176	314	145	46.18	29	35	105
17	JAIPUR	495	706	1201	735	61.20	351	0	115
18	JAISALMER	67	190	257	47	18.29	121	0	89
19	JALORE	222	348	570	175	30.70	31	6	358
20	JHALAWAR	201	304	505	142	28.12	0	23	340
21	JHUNJHUNU	343	479	822	464	56.45	107	179	72
22	JODHPUR	739	506	1245	442	35.50	38	5	760
23	KARAULI	266	395	661	135	20.42	129	26	371
24	KOTA	524	371	895	229	25.59	163	12	491
25	NAGAU	1150	557	1707	504	29.53	91	2	1110
26	PALI	426	278	704	203	28.84	86	58	357
27	PRATAPGARH	55	69	124	71	57.26	8	0	45
28	RAJSAMAND	295	225	520	195	37.50	8	23	294
29	S.MADHOPUR	218	266	484	204	42.15	134	40	106
30	SIKAR	463	326	789	294	37.26	3	0	492
31	SIROHI	126	153	279	160	57.35	17	4	98
32	TONK	261	267	528	250	47.35	79	0	199
33	UDAIPUR	731	363	1094	228	20.84	9	58	799
	TOTAL	13002	11905	24907	10715	43.02	2395	1137	10660

Mewat Local Area Development Programme

MARCH, 2017

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	ALWAR	642	395	1037	566	54.58	365	17	89
2	BHARATPUR	421	324	745	446	59.87	226	39	34
	TOTAL	1063	719	1782	1012	56.79	591	56	123

GURU GOLWALKAR JAN BHAGIDARI VIKAS YOJANA

MARCH, 2017

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	33	0	33	31	93.94	0	2	0
2	ALWAR	41	48	89	38	42.70	0	1	50
3	BANSWARA	119	63	182	72	39.56	8	1	101
4	BARAN	16	18	34	17	50.00	0	2	15
5	BARMER	94	68	162	74	45.68	0	6	82
6	BHARATPUR	28	3	31	28	90.32	0	1	2
7	BHILWARA	71	12	83	31	37.35	0	0	52
8	BIKANER	89	21	110	46	41.82	0	0	64
9	BUNDI	29	7	36	28	77.78	0	3	5
10	CHITTORGARH	40	73	113	22	19.47	13	14	64
11	CHURU	75	142	217	56	25.81	21	18	122
12	DAUSA	50	9	59	59	100.00	0	0	0
13	DHOLPUR	9	12	21	9	42.86	0	0	12
14	DUNGARPUR	31	12	43	11	25.58	0	1	31
15	GANGANAGAR	35	30	65	53	81.54	0	0	12
16	HANUMANGARH	13	22	35	21	60.00	0	4	10
17	JAIPUR	52	42	94	26	27.66	28	0	40
18	JAISALMER	15	10	25	21	84.00	0	1	3
19	JALORE	32	38	70	34	48.57	0	0	36
20	JHALAWAR	78	18	96	52	54.17	0	1	43
21	JHUNJHUNU	38	60	98	46	46.94	0	0	52
22	JODHPUR	30	21	51	25	49.02	0	0	26
23	KARALI	41	13	54	30	55.56	0	0	24
24	KOTA	30	19	49	13	26.53	0	0	36
25	NAGOUR	60	26	86	37	43.02	0	0	49
26	PALI	89	82	171	51	29.82	2	0	118
27	PRATAPGARH	42	18	60	41	68.33	0	0	19
28	RAJSAMAND	28	15	43	23	53.49	0	10	10
29	S.MADHOPUR	13	6	19	16	84.21	0	3	0
30	SIKAR	47	82	129	48	37.21	0	0	81
31	SIROHI	12	3	15	7	46.67	1	0	7
32	TONK	87	40	127	55	43.31	2	0	70
33	UDAIPUR	155	35	190	14	7.37	0	0	176
	TOTAL	1622	1068	2690	1135	42.19	75	68	1412

Swa- Vivek Zila Vikas Yojana

MARCH, 2017

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	2	1	3	1	33.33	1	0	1
2	ALWAR	0	0	0	0	0.00	0	0	0
3	BANSWARA	3	0	3	2	66.67	0	1	0
4	BARAN	4	4	8	5	62.50	1	0	2
5	BARMER	3	5	8	4	50.00	3	1	0
6	BHARATPUR	4	0	4	3	75.00	0	0	1
7	BHILWARA	6	3	9	5	55.56	0	1	3
8	BIKANER	11	4	15	3	20.00	0	0	12
9	BUNDI	16	6	22	15	68.18	1	6	0
10	CHITTORGARH	9	7	16	8	50.00	4	3	1
11	CHURU	3	6	9	3	33.33	3	0	3
12	DAUSA	3	0	3	2	66.67	0	1	0
13	DHOLPUR	7	8	15	7	46.67	8	0	0
14	DUNGARPUR	4	0	4	1	25.00	0	0	3
15	GANGANAGAR	3	2	5	1	20.00	1	1	2
16	HANUMANGARH	3	1	4	1	25.00	0	0	3
17	JAIPUR	9	1	10	5	50.00	0	0	5
18	JAISALMER	2	0	2	1	50.00	0	0	1
19	JALORE	3	5	8	3	37.50	2	0	3
20	JHALAWAR	7	2	9	6	66.67	0	1	2
21	JHUNJHUNU	4	3	7	6	85.71	0	1	0
22	JODHPUR	3	1	4	4	100.00	0	0	0
23	KARAULI	6	3	9	3	33.33	0	0	6
24	KOTA	6	2	8	2	25.00	0	0	6
25	NAGAU	2	1	3	2	66.67	0	0	1
26	PALI	23	4	27	1	3.70	0	3	23
27	PRATAPGARH	3	1	4	3	75.00	0	0	1
28	RAJSAMAND	4	0	4	3	75.00	0	1	0
29	S.MADHOPUR	8	4	12	1	8.33	5	0	6
30	SIKAR	3	4	7	3	42.86	0	0	4
31	SIROHI	2	1	3	1	33.33	1	0	1
32	TONK	3	1	4	2	50.00	0	0	2
33	UDAIPUR	4	4	8	3	37.50	0	1	4
	TOTAL	173	84	257	110	42.80	30	21	96

Dang Area Development Programme

MARCH, 2017

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	BARAN	262	330	592	269	45.44	149	11	163
2	BHARATPUR	10	23	33	13	39.39	2	3	15
3	BUNDI	50	74	124	60	48.39	40	17	7
4	DHOLPUR	161	172	333	140	42.04	35	65	93
5	JHALAWAR	228	183	411	188	45.74	56	7	160
6	KARAU LI	229	70	299	107	35.79	18	0	174
7	KOTA	56	198	254	67	26.38	116	7	64
8	S.MADHOPUR	30	42	72	40	55.56	18	0	14
	TOTAL	1026	1092	2118	884	41.74	434	110	690

Magra Area Development Programme

MARCH, 2017

S.NO.	District	No. of Incomplete works of Last year as per FS	No. of Total Works Sanctioned as per FS	No. of Total Works	No. of Completed works in the year 2016-17	% of completed Works	No. of Works not started	No. of Works Cancelled/ Abandoned/ Suspended	No. of Works under progress
1	2	3	4	5	6	7	8	9	10
1	AJMER	83	58	141	68	48.23	9	7	57
2	BHILWARA	374	329	703	257	36.56	0	6	440
3	CHITTORGARH	14	24	38	24	63.16	0	1	13
4	PALI	103	69	172	54	31.40	24	3	91
5	RAJSAMAND	957	528	1485	800	53.87	63	39	583
	TOTAL	1531	1008	2539	1203	47.38	96	56	1184